BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Engaging Labours and tractors for emergency works in Village Areas Chikka Bettahalli, Dodda Bettahalli,Ananthapura in Attur ward N0-03

Sl No	Description of item	Unit	Qty	Rate	Amount
	A)Work turnd out throughly unskilled mazdoor heavy labour portioned				
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH chapter 3. No. 138/ Item No. 19.1/ PWD SR 2016-2017	Cum	903.70	86.92	78549.60
2	**Lead for Disposal of Debris** shall be payable at carage rates by Mechanical means inlcuding loading and unloading for 7.00 Km Average Weight of Earth 1.28 Ton/Cum (PWD SR 2015-16 P.118/I.17.1) Basic Rate Lead 1.28x2.5x 7 22.40 loading and unloading 68.00 90.40 /cum	Cum	903.70	90.40	81694.48
	B)Work turnd out throughly Mechanically portioned				
3	Hire charges of JCB	Nos	33	6700.00	221100.00
4	Hire charges of Tractors	Nos	219	2505.00	548595.00
		Total Amount RS			929939.08

Certificate:-

1)Above quantity of executed earth&debries is conveyed to kogilu bande designated place.

2)Quantity of work Turned out for labour& equipment is certified as above.

AE-03

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Engaging Labours and tractors for emergency works in Village Areas Chikka Bettahalli, Dodda Bettahalli,Ananthapura in Attur ward N0-03

S.	Description of items	Unit	No	L	B	D	Quantity
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH chapter 3. No. 138/ Item No. 19.1/ PWD SR 2016-17	Cum					
	Removal of debris through tractor and silt clearence		2	35.00	0.55	0.25	4.81
	Removal of silt clearence		2	55.00	0.45	0.35	8.66
	Total for the month of March- Labours 16, 2 days tractor.1days JCB						
	Removal of silt clearence		2	35.00	0.55	0.35	6.74
	Sunday						
	Removal of silt		2	45.00	0.45	0.30	6.08
	Removal of silt		2	25.00	0.55	0.30	4.13
	Removal of silt		2	45.00	0.45	0.30	6.08
	Removal of debris and silt through tractor		2	45.00	0.45	0.20	4.05
	Removal of silt clearence		2	50.00	0.90	0.20	9.00
	Removal of silt clearence		2	29.00	0.80	0.20	4.64
	Removal of debris and silt through tractor		2	50.00	1.00	0.20	10.00
	Removal of debris and silt through tractor		2	25.00	0.90	0.20	4.50
	Removal of debris and silt through tractor		2	55.00	0.80	0.20	8.80
	Removal of debris in footpath side		2	55.00	0.75	0.25	10.31
	Removal of debris in footpath side		2	35.00	0.75	0.25	6.56
	DR B.R Ambedkar jayanthi						
	Removal of debris through tractor		2	30.00	1.50	0.25	11.25
	Removal of debris through tractor		2	45.00	0.55	0.25	6.19
	Removal of debris and silt through tractor		2	20.00	0.55	0.25	2.75
	Removal of debris through tractor		2	30.00	0.55	0.25	4.13
	Removal of debris through tractor		2	27.00	0.55	0.35	5.20
	Removal of debris through tractor		2	20.00	1.00	0.35	7.00
	Removal of silt clearence		2	60.00	0.55	0.25	8.25
	Removal of debris through tractor		2	42.00	0.90	0.30	11.34
	Removal of debris through tractor		2	58.00	0.55	0.30	9.57
	Removal of debris through tractor		2	35.00	0.60	0.30	6.30
	Removal of debris through tractor		2	35.00	0.55	0.30	5.78
	Removal of debris through tractor		2	35.00	0.55	0.30	5.78
	Removal of debris through tractor		2	25.00	0.45	0.30	3.38
	Removal of debris through tractor		2	35.00	0.45	0.30	4.73
	Basava jayanthi						
	Removal of debris through tractor		2	25.00	0.35	0.20	1.75
	Total for the month of April- Labours 203, 27 days tractor, 5 day JCB						
	Karmikara jayanthi		2	20.00	0.55	0.30	3.30
	Removal of debris through tractor and silt clearence		2	30.00	0.45	0.30	4.05
	Removal of silt clearence		2	28.00	0.55	0.30	4.62
	Removal of silt in drains		2	30.00	0.55	0.25	4.13
	Removal of silt in drains		2	25.00	0.55	0.35	4.81
	Removal of silt clearence		2	55.00	0.55	0.35	10.59
	Removal of silt in drains		2	45.00	0.55	0.25	6.19
	Removal of silt in drains		2	30.00	0.45	0.30	4.05
	Removal of silt in drains		2	20.00	0.55	0.20	2.20

Removal of debris in footpath side		2	15.00	0.55	0.20	1.65
Removal of debris and mud through tractor		2	20.00	0.45	0.20	1.80
Removal of debris in footpath side		2	23.00	0.55	0.20	2.53
Sankashta Chaturthi						
Removal of debris through tractor		2	45.00	1.00	0.20	9.00
Removal of debris through tractor		2	30.00	1.20	0.20	7.20
Removal of debris through tractor		2	55.00	0.90	0.20	9.90
Removal of debris through tractor		2	60.00	0.80	0.20	9.60
Removal of debris through tractor		2	45.00	1.35	0.20	12.15
Removal of debris through tractor		2	30.00	1.00	0.20	6.00
Removal of debris through tractor		2	60.00	0.90	0.30	16.20
Removal of debris through tractor		2	20.00	0.80	0.30	4.80
Removal of debris through tractor		2	15.00	0.55	0.30	2.48
Removal of debris through tractor		2	20.00	0.55	0.30	3.30
Removal of debris through tractor		2	23.00	0.45	0.25	2.59
Removal of debris through tractor		2	28.00	0.55	0.30	4.62
Removal of debris through tractor		2	30.00	0.55	0.30	4.95
Sunday						
Removal of silt in drains		2	20.00	0.55	0.20	2.20
Removal of debris in footpath side		2	25.00	0.45	0.25	2.81
Removal of debris and mud through tractor		2	30.00	0.55	0.20	3.30
Total for the month of May- Labours 209, 28 days tractor, 5 day JCB						
Removal of debris through tractor and silt clearence		2	28.00	0.55	0.25	15.00
Removal of silt in drains		2	35.00	0.55	0.25	4.81
cleaning		2	55.00	0.55	0.35	10.59
Removal of silt		2	20.00	0.55	0.35	3.85
Removal of debris		2	25.00	0.55	0.25	3.44
Removal of debris through tractor		2	20.00	0.55	0.30	3.30
Removal of debris through tractor		2	23.00	0.55	0.30	3.80
Removal of debris in footpath side		2	28.00	0.55	0.30	4.62
Removal of debris in footpath side		2	20.00	0.55	0.30	3.30
Removal of debris in footpath side		2	35.00	0.55	0.30	5.78
Sunday						
Removal of debris through tractor		2	20.00	1.00	0.25	5.00
Removal of debris through tractor		2	35.00	0.55	0.30	5.78
Removal of debris through tractor		2	23.00	0.80	0.35	6.44
Removal of debris through tractor		2	20.00	1.00	0.25	5.00
Removal of debris through tractor		2	20.00	0.90	0.30	5.40
Removal of debris through tractor		2	23.00	0.80	0.15	2.76
Removal of debris through tractor		2	28.00	0.55	0.25	3.85
Removal of debris through tractor		2	23.00	0.55	0.35	4.43
Removal of debris through tractor		2	20.00	0.55	0.35	3.85
Removal of debris through tractor		2	20.00	0.55	0.25	2.75
Removal of debris through tractor		2	23.00	0.55	0.30	3.80
Removal of debris through tractor		2	28.00	0.45	0.25	3.15
Removal of debris through tractor		2	28.00	0.45	0.25	3.15
Sunday						
Ramzaan festival						
Removal of silt in drains		2	23.00	0.55	0.30	3.80
Removal of debris in footpath side		2	20.00	0.45	0.20	1.80
Removal of debris and mud through tractor		2	20.00	0.55	0.25	2.75
Removal of debris in footpath side		2	23.00	0.45	0.20	2.07
Removal of debris through tractor		2	28.00	0.55	0.35	5.39
Total for the month of june- Labours 210, 28 days tractor, 3day JCB						
Removal of silt clearence		2	23.00	0.55	0.30	3.80
cleaning		2	20.00	0.55	0.20	2.20
Removal of silt		2	20.00	0.55	0.30	3.30
Removal of silt in drains		2	23.00	0.55	0.25	3.16

Removal of silt in drains		2	28.00	0.45	0.35	4.41
Removal of silt in drains		2	35.00	0.55	0.30	5.78
Removal of silt in drains		2	20.00	0.55	0.25	2.75
Removal of silt in drains		2	35.00	0.45	0.30	4.73
Sunday						
Removal of silt in drains		2	20.00	0.55	0.15	1.65
Removal of debris in footpath side		2	23.00	0.55	0.30	3.80
Removal of debris and mud through tractor		2	28.00	0.45	0.30	3.78
Removal of debris in footpath side		2	35.00	0.55	0.30	5.78
Removal of debris through tractor		2	30.00	0.55	0.30	4.95
Removal of debris through tractor		2	30.00	0.55	0.30	4.95
Removal of debris through tractor		2	23.00	0.45	0.25	2.59
Removal of debris through tractor		2	20.00	0.45	0.35	3.15
Removal of debris through tractor		2	23.00	0.50	0.35	4.03
Removal of debris through tractor		2	20.00	0.45	0.20	1.80
Removal of debris through tractor		2	20.00	0.45	0.30	2.70
Removal of debris through tractor		2	23.00	0.55	0.25	3.16
Removal of silt clearence		2	28.00	0.45	0.20	2.52
Sunday						
Removal of silt in drains		2	23.00	1.00	0.30	6.90
Removal of debris		2	23.00	0.45	0.25	2.59
Removal of debris		2	20.00	0.55	0.30	3.30
Removal of debris		2	20.00	0.75	0.25	3.75
Removal of debris		2	23.00	0.60	0.25	3.45
Removal of debris		2	28.00	0.50	0.30	4.20
Sunday						
Removal of debris through tractor		2	60.00	0.55	0.25	8.25
Total for the month of july- Labours 209, 28 days tractor, 4 day JCB						
Removal of silt clearence		2	23.00	0.55	0.30	3.80
Removal of silt in drains		2	20.00	0.45	0.30	2.70
cleaning		2	20.00	0.55	0.20	2.20
Removal of silt		2	23.00	0.55	0.30	3.80
Removal of silt in drains		2	28.00	0.50	0.25	3.50
Sunday						
Removal of silt in drains		2	23.00	0.45	0.35	3.62
Removal of silt in drains		2	20.00	0.55	0.35	3.85
Removal of silt in drains		2	20.00	0.55	0.25	2.75
Removal of silt in drains		2	23.00	0.45	0.30	3.11
Removal of silt in drains		2	28.00	0.35	0.25	2.45
Removal of debris in footpath side		2	18.00	0.55	0.30	2.97
Removal of debris and mud through tractor		2	12.00	0.45	0.35	1.89
Removal of debris in footpath side		2	15.00	0.55	0.30	2.48
Indipendence day						
Removal of debris through tractor		2	20.00	0.55	0.25	2.75
Removal of debris through tractor		2	20.00	0.45	0.20	1.80
Removal of debris through tractor		2	11.00	0.45	0.30	1.49
Removal of debris through tractor		2	20.00	0.50	0.30	3.00
Removal of debris through tractor		2	20.00	0.45	0.25	2.25
Removal of debris through tractor		2	23.00	0.45	0.30	3.11
Removal of debris through tractor		2	28.00	0.55	0.15	2.31
Removal of debris through tractor		2	20.00	0.55	0.30	3.30
Removal of debris through tractor		2	15.00	0.55	0.30	2.48
Ganesha festival						
Removal of silt in drains		2	23.00	0.45	0.30	3.11
Removal of silt in drains		2	20.00	0.55	0.15	1.65
Removal of debris in footpath side		2	20.00	0.55	0.20	2.20

Removal of debris and mud through tractor		2	23.00	0.45	0.30	3.11
Removal of debris in footpath side		2	28.00	0.45	0.30	3.78
Removal of debris through tractor		2	20.00	0.55	0.30	3.30
Total for the month of august Labours 209, 28 days tractor, 4day JCB						
Removal of debris through tractor and silt clearence		2	10.00	0.55	0.30	1.65
Bakrid festival						
Removal of silt clearence		2	20.00	0.45	0.20	1.80
Removal of debris and mud through tractor		2	20.00	0.45	0.25	2.25
Removal of debris		2	23.00	0.45	0.35	3.62
Removal of debris		2	20.00	0.55	0.25	2.75
Removal of debris		2	20.00	0.60	0.20	2.40
Removal of debris		2	23.00	0.50	0.30	3.45
Removal of debris through tractor		2	28.00	0.55	0.30	4.62
Removal of debris in footpath side		2	20.00	0.50	0.25	2.50
Removal of debris and mud through tractor		2	20.00	0.55	0.20	2.20
Removal of debris in footpath side		2	20.00	0.60	0.30	3.60
Removal of debris through tractor		2	23.00	0.55	0.30	3.80
Removal of debris through tractor		2	20.00	0.50	0.25	2.50
Removal of debris through tractor		2	20.00	0.55	0.20	2.20
Removal of debris through tractor and silt clearence		2	23.00	0.55	0.30	3.80
Removal of silt clearence		2	28.00	0.45	0.30	3.78
Removal of debris		2	20.00	0.45	0.25	2.25
Mahalaya Amavasya						
Removal of debris		2	15.00	0.75	0.35	3.94
Removal of debris		2	20.00	0.60	0.25	3.00
Removal of debris		2	25.00	0.50	0.25	3.13
Removal of debris in footpath side		2	20.00	0.50	0.20	2.00
Removal of debris and mud through tractor		2	20.00	0.55	0.30	3.30
Removal of debris in footpath side		2	23.00	0.60	0.30	4.14
Removal of debris through tractor		2	28.00	0.55	0.30	4.62
Removal of debris		2	20.00	0.60	0.25	3.00
Removal of debris		2	25.00	0.50	0.30	3.75
Ayudha Pooja						
VijayaDashami						
Total for the month of september- Labours 194, 26days tractor.4day JCB						
Removal of debris through tractor and silt clearence		2	18.00	0.55	0.25	2.48
Gandhi Jayanthi						
Removal of debris through tractor		2	15.00	0.55	0.25	2.06
cleaning		2	15.00	0.55	0.25	2.06
Removal of silt		2	20.00	0.55	0.20	2.20
Removal of debris		2	25.00	0.55	0.30	4.13
Removal of debris through tractor		2	20.00	0.55	0.30	3.30
Removal of debris through tractor		2	20.00	0.55	0.25	2.75
Removal of debris through tractor		2	23.00	0.55	0.20	2.53
Removal of debris in footpath side		2	28.00	0.55	0.30	4.62
Removal of debris in footpath side		2	20.00	0.55	0.30	3.30
Removal of debris in footpath side		2	25.00	0.55	0.30	4.13
Removal of debris through tractor		2	20.00	0.45	0.25	2.25
Removal of debris through tractor		2	10.00	0.90	0.35	3.15
Sunday						
Removal of debris through tractor		2	20.00	0.45	0.25	2.25
Removal of debris through tractor		2	18.00	0.90	0.30	4.86
Naraka Chathurdashi						
Removal of debris through tractor		2	15.00	0.55	0.25	2.06
Balipadyami						
Removal of debris through tractor		2	20.00	0.55	0.25	2.75

Removal of debris through tractor		2	12.00	0.55	0.20	1.32
Removal of debris through tractor		2	20.00	0.55	0.30	3.30
Removal of debris through tractor		2	15.00	0.55	0.30	2.48
Removal of debris through tractor		2	30.00	0.45	0.25	3.38
Removal of silt in drains		2	20.00	0.55	0.25	2.75
Removal of debris in footpath side		2	30.00	0.45	0.20	2.70
Removal of debris and mud through tractor		2	15.00	0.55	0.25	2.06
Sunday						
Removal of debris through tractor		2	30.00	0.45	0.25	3.38
Removal of debris in footpath side		2	15.00	0.45	0.20	1.35
Total for the month of October- Labours 196, 26 days tractor, 4day JCB						
Kannada Rajyotsava						
cleaning		2	35.00	0.55	0.20	3.85
Removal of silt		2	20.00	0.55	0.30	3.30
Removal of silt in drains		2	35.00	0.55	0.25	4.81
Removal of silt in drains		2	20.00	0.45	0.35	3.15
Kanaka Dasa Jayanthi						
Removal of silt in drains		2	25.00	0.55	0.35	4.81
Removal of silt in drains		2	20.00	0.55	0.25	2.75
Removal of silt in drains		2	25.00	0.45	0.30	3.38
Removal of silt in drains		2	20.00	0.55	0.15	1.65
Removal of debris in footpath side		2	23.00	0.55	0.25	3.16
Removal of debris through tractor		2	25.00	0.45	0.20	2.25
Removal of debris through tractor		2	20.00	0.45	0.30	2.70
Removal of debris through tractor		2	20.00	0.50	0.30	3.00
Removal of debris through tractor		2	35.00	0.45	0.20	3.15
Removal of debris through tractor		2	35.00	0.45	0.30	4.73
Removal of debris through tractor		2	30.00	0.55	0.25	4.13
Removal of debris through tractor		2	25.00	0.55	0.25	3.44
Sunday						
Removal of silt clearence		2	19.00	0.45	0.20	1.71
Removal of silt in drains		2	25.00	1.00	0.30	7.50
Removal of debris		2	32.00	0.45	0.25	3.60
Removal of debris		2	25.00	0.55	0.30	4.13
Removal of debris		2	25.00	0.70	0.25	4.38
Removal of debris		2	35.00	0.60	0.25	5.25
Sunday						
Removal of debris through tractor		2	30.00	0.55	0.25	4.13
Removal of debris in footpath side		2	30.00	0.55	0.20	3.30
Removal of debris and mud through tractor		2	25.00	0.45	0.30	3.38
Removal of debris in footpath side		2	29.60	0.45	0.30	4.00
Total for the month of November Labours 186, 26 days tractor, 3day JCB						
					Total quantity	**903.70**
2	**Lead for Disposal of Debris** shall be payable at carage rates by Mechanical means inlcuding loading and unloading for 7.00 Km Average Weight of Earth 1.28 Ton/Cum (PWD SR 2015-16 P.118/I.17.1) Basic Rate Lead 1.28x2.5x 7 22.40 loading and unloading 68.00	Cum				
					Quantity vide item no-1	**903.70**

Certificate:-

1)Above quantity of executed earth&debries is conveyed to kogilu bande designated place.

AE-II

ಸಹಾಯಕ ಅಯುಕ್ತರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-10